

GOVERNMENT OF TELANGANA
ABSTRACT

Panchayat Raj & Rural Development Department – Warangal District – PMGSY_XI-Package No.TS09XILB08 – “C/o High Level bridge across local vagu at KM 2/80 on R/F PWD Road to Datla Narasimhulapet (M), Warangal District – Post facto EOAT Extension of Agreement Time up to 30.03.2019 for 203 days without imposing Penalty - Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS) DEPARTMENT

G.O.Rt.No. 183

Dated: 25-04-2019.

Read:-

From the CE, PR, Hyd., Lr.No.AEE/DEE-I/PMGSY/Pkg.no.TS09 XI LB 08/Datla Bridge/EOAT/WGL/18, Dt:15.03.2019.

&&&

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord post facto Extension of Agreement Time upto 30.03.2019 (203) days in respect of the work “C/o High Level bridge across local vagu at KM 2/80 on R/F PWD Road to Datla Narasimhulapet (M), Warangal District, without imposing penalty, as the delay is not attributed to the contractor due to change of Design and as per the NRRDA instructions, all the ongoing works sanctioned under PMGSY-I must be completed both physically & financially by 31.03.2019.

2. The Chief Engineer, Panchayat Raj, Hyderabad shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

VIKAS RAJ
PRINCIPAL SECRETARY TO GOVERNMENT (FAC)

To

The Chief Engineer, Panchayat Raj, Hyderabad.

Copy to:

The Addl. PS to Hon’ble M(PR&RD).

SF/SC.

//FORWARDED BY ORDER//

SECTION OFFICER